Procurement schedule - MP Adams Plot 4, Eckington

Every scheduled drawing item, then all panel-manufacture materials. Each purchase line is split by the section it is assigned to; waste is applied per section and the purchase is the total. Joists, hangers, strongbacks, noggins and roof trusses are by Acorn Timber Engineering and are not included.

1. Purchase summary

Group	Purchase item	Unit	Order	Split by section
Timber	14x140 marine ply @ 5540mm (steel kit, cut)	no.	**1**	Steel timber kit: 1
Timber	25x100 (4x1) green/brown treated rough-sawn @ 5.4m	lengths	**27**	GF temporary bracing: 13; FF temporary bracing: 8; Gable temporary bracing: 6
Timber	30x140 C24 @ 2462mm (steel kit, cut)	no.	**1**	Steel timber kit: 1
Timber	35x89 C16 @ 4.8m	lengths	**2**	GF panels: 2
Timber	36x89 C16 @ 4.8m	lengths	**2**	GF panels: 2
Timber	38x140 C16 @ 2400mm (steel kit, cut)	no.	**2**	Steel timber kit: 2
Timber	38x140 C16 @ 2462mm (steel kit, cut)	no.	**3**	Steel timber kit: 3
Timber	38x140 C16 @ 2813mm (steel kit, cut)	no.	**2**	Steel timber kit: 2
Timber	38x140 C16 @ 4.8m	lengths	**350**	GF sole plates: 14; GF head binder: 14; FF head binder: 10; GF panels: 161; FF panels: 103; Gable panels: 48
Timber	38x87 C16 @ 4.8m	lengths	**2**	FF panels: 2
Timber	38x89 C16 @ 2462mm (steel kit, cut)	no.	**2**	Steel timber kit: 2
Timber	38x89 C16 @ 4.8m	lengths	**170**	GF sole plates: 7; GF head binder: 4; GF temporary bracing: 5; FF temporary bracing: 3; Gable temporary bracing: 3; GF window battens: 9; FF window battens: 5; GF panels: 61; FF panels: 73
Timber	45x145 C24 @ 4.8m	lengths	**23**	GF panels: 13; FF panels: 10
Timber	45x195 C24 @ 4.8m	lengths	**12**	First floor edgebinder: 9; First floor edgebinder rips: 3
Timber	45x220 C16 @ 4.8m	lengths	**9**	GF panels: 9
Timber	45x254 C24 @ 2709mm (steel kit, cut)	no.	**1**	Steel timber kit: 1
Timber	50x145 C24 @ 2905mm (steel kit, cut)	no.	**1**	Steel timber kit: 1
Timber	66x147 C24 @ 2866mm (steel kit, cut)	no.	**1**	Steel timber kit: 1
Timber	70x147 C24 @ 2559mm (steel kit, cut)	no.	**1**	Steel timber kit: 1
Engineered beams	Glulam 100x240 GL24h @ 2008mm	no.	**1**	First floor beams: 1
Steel (TLS supply)	PC1 SHS120x120x10 S355J2H @ 2510mm, fabricated + BPPC1, KPPC1 (HDG)	no.	**1**	GF steelwork: 1
Steel (TLS supply)	PC2 SHS120x120x10 S355J2H @ 2510mm, fabricated + BPPC2, KPPC2 (HDG)	no.	**1**	GF steelwork: 1
Steel (TLS supply)	SB1 UB203x102x23 S355JR @ 2729mm, fabricated + FP3 (HDG)	no.	**1**	GF steelwork: 1
Steel (TLS supply)	SB2 UB203x133x25 S355JR @ 2955mm, fabricated (shop primer)	no.	**1**	GF steelwork: 1
Steel (TLS supply)	SB3 UB203x102x23 S355JR @ 2126.3mm, fabricated + FP4 (HDG)	no.	**1**	GF steelwork: 1
Steel (TLS supply)	SB4 RHS300x100x12.5 S355J2H @ 5300mm, fabricated + BT1 (HDG)	no.	**1**	GF steelwork: 1
Steel (TLS supply)	SC1 SHS100x100x6.3 S355J2H @ 2768.2mm, fabricated + BP1, CP1, FP2 (HDG)	no.	**1**	GF steelwork: 1

Group	Purchase item	Unit	Order	Split by section
Steel (TLS supply)	SC2 SHS100x100x6.3 S355J2H @ 2768.2mm, fabricated + BP2, CP2, FP1 (HDG)	no.	**1**	GF steelwork: 1
Steel (TLS supply)	SC3 SHS100x100x6.3 S355J2H @ 2768.2mm, fabricated + BP3, CP3, FP5 (HDG)	no.	**1**	GF steelwork: 1
Steel fixings	DPC 150 wide on the SB1 / SB3 top flanges under the stone (2729 + 2126 + laps)	m	**6**	Steelwork: 6
Steel fixings	HDG drive-in plugs / caps for Ø20 galvanising vents	no.	**20**	Steelwork: 20
Steel fixings	HDG drive-in plugs for Ø12 boot lap vents	no.	**11**	Steelwork: 11
Steel fixings	HDG steel shims 50x50: per post 4 stacks of 10+5+5+3+1+1 (= 25, 1 mm to adjust), one at each mid-side under the SHS wall	post sets	**5**	Steelwork: 5
Steel fixings	M12 grade 8.8 threaded rod cut to 165, 2 nuts + 2 no. 40x40x4 timber washers, HDG (BS EN ISO 10684); both ends in Ø60 x 18 counterbores in the jamb plates (nuts below the plate faces); snug tight	sets	**3**	Steelwork: 3
Steel fixings	M12 grade 8.8 threaded rod cut to 173, 2 nuts + 2 no. 40x40x4 timber washers, HDG (BS EN ISO 10684); both ends in Ø60 x 18 counterbores in the jamb plates (nuts below the plate faces); snug tight	sets	**6**	Steelwork: 6
Steel fixings	M12x100 coach screw + 36 washer, zinc; pre-drill Ø12 shank / Ø8 thread	no.	**2**	Steelwork: 2
Steel fixings	M12x130 grade 8.8 bolt + nut + 40x40x4 timber washer + steel washer, HDG (BS EN ISO 10684); head + washer counterbored Ø60 x 13 into the binder face	sets	**9**	Steelwork: 9
Steel fixings	M12x160 grade 8.8 bolt + nut + 40x40x4 timber washer + steel washer, HDG (BS EN ISO 10684); nut in a Ø60 x 18 counterbore in the jamb plate; head on the door-side face (tell the door supplier); snug tight	sets	**6**	Steelwork: 6
Steel fixings	M12x50 coach screw + 36 washer, zinc; pre-drill Ø12 shank / Ø8 thread	no.	**10**	Steelwork: 10
Steel fixings	M12x55 grade 4.8 drawn-arc stud (BS EN ISO 13918), welded to the RHS top before galvanising, threads chased; HDG nut (BS EN ISO 10684) + 40x40x4 timber washer in a Ø60 x 16 counterbore in the head binder (nut below the binder top; studs midway between the GT1 trusses)	no.	**9**	Steelwork: 9
Steel fixings	M12x90 grade 8.8 bolt + nut + 40x40x4 timber washer + steel washer, HDG (BS EN ISO 10684); head + washer counterbored Ø60 x 13 into the packer face	sets	**8**	Steelwork: 8
Steel fixings	M16x200 grade 8.8 threaded rod, HDG, + nut + washer, Rawlplug R-KEM II resin, Ø18 x 125 hole	sets	**20**	Steelwork: 20
Steel fixings	M16x50 grade 8.8 bolt + nut + 2 washers, hot-dip galvanised	sets	**10**	Steelwork: 10
Steel fixings	Non-shrink cementitious grout 25 kg (5 bases x 25 gap ~ 12 L)	bags	**2**	Steelwork: 2
Steel fixings	Rawlplug R-KEM II 300ml cartridge + mixer nozzles (20 holes Ø18x125 ~ 0.17 L + nozzle waste per base)	no.	**2**	Steelwork: 2
Sheet materials	Egger P5 22mm flooring 600x2400	sheets	**55**	First floor deck: 55
Sheet materials	Marine ply 14mm 1220x2440	sheets	**1**	First floor beams: 1
Sheet materials	OSB/3 9mm 1197x2397	sheets	**112**	First floor waist band: 4; GF panels: 50; GF loose internal sheathing: 6; FF panels: 31; Gable panels: 21

Group	Purchase item	Unit	Order	Split by section
Sheet materials	Plywood 9mm 1220x2440 (panel end caps)	sheets	**3**	GF panels: 2; FF panels: 1
Insulation	PIR 120mm 1200x2400	boards	**74**	GF panels: 33; FF panels: 23; Gable panels: 18
Membranes	Breather membrane 100m x 2.7m roll	rolls	**2**	GF panels: 0.48; FF panels: 0.32; Gable panels: 0.26; First floor waist band: 0.06
Membranes	DPC 300mm x 30m roll	rolls	**1**	GF sole plates: 1
Membranes	DPC 600mm x 30m roll	rolls	**3**	GF sole plates: 3
Metalwork	Simpson Strong-Tie ETFSS timber frame holding-down strap	no.	**19**	GF holding-down: 19
Fixings	3.1x50mm coil nails (box of 2,500)	boxes	**4**	GF panels: 1.72; GF loose internal sheathing: 0.21; FF panels: 0.95; Gable panels: 0.76
Fixings	90mm ring-shank nails (box of 2,500)	boxes	**4**	GF panels: 1.98; FF panels: 1.56; Gable panels: 0.33
Fixings	Brick ties (box of 250)	boxes	**5**	External walls GF + FF + gables: 4.2
Fixings	M7.5x100 concrete screw (box of 100)	boxes	**3**	GF sole plates: 1.71; GF temporary bracing: 0.53
Sealants & adhesives	D4 adhesive 1L	bottles	**9**	First floor deck: 8.46
Sealants & adhesives	Silicone sealant 280ml	tubes	**10**	GF sole plates: 9.13

2. Purchase lines by section (basis of quantity)

Purchase item	Section	Net	Order	Basis	Drawing
14x140 marine ply @ 5540mm (steel kit, cut) (no.)	Steel timber kit	1	1	SB4 packer 14mm marine ply 140 on SB4	P4-ST-SCH
TOTAL 14x140 marine ply @ 5540mm (steel kit, cut)			**1**		
25x100 (4x1) green/brown treated rough-sawn @ 5.4m (lengths)	GF temporary bracing	12	13	24 x 2.7m braces, 2 per 5.4m, +5%	P4-GA-01
25x100 (4x1) green/brown treated rough-sawn @ 5.4m (lengths)	FF temporary bracing	7	8	14 x 2.7m braces, 2 per 5.4m, +5%	P4-GA-02
25x100 (4x1) green/brown treated rough-sawn @ 5.4m (lengths)	Gable temporary bracing	5	6	9 x 2.7m braces, 2 per 5.4m, +5%	P4-GA-03
TOTAL 25x100 (4x1) green/brown treated rough-sawn @ 5.4m			**27**		
30x140 C24 @ 2462mm (steel kit, cut) (no.)	Steel timber kit	1	1	SC1 jamb plate 30x140 C24 ripped on SC1	P4-ST-SCH
TOTAL 30x140 C24 @ 2462mm (steel kit, cut)			**1**		
35x89 C16 @ 4.8m (lengths)	GF panels	1	2	1 pcs / 2.3m -> 1 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture GF
TOTAL 35x89 C16 @ 4.8m			**2**		
36x89 C16 @ 4.8m (lengths)	GF panels	1	2	1 pcs / 2.3m -> 1 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture GF
TOTAL 36x89 C16 @ 4.8m			**2**		
38x140 C16 @ 2400mm (steel kit, cut) (no.)	Steel timber kit	2	2	PC1 jamb plate 38x140 C16 on PC1; PC2 jamb plate 38x140 C16 on PC2	P4-ST-SCH
TOTAL 38x140 C16 @ 2400mm (steel kit, cut)			**2**		
38x140 C16 @ 2462mm (steel kit, cut) (no.)	Steel timber kit	3	3	SC1 jamb plate 38x140 C16 on SC1; SC3 jamb plate 38x140 C16 on SC3	P4-ST-SCH
TOTAL 38x140 C16 @ 2462mm (steel kit, cut)			**3**		
38x140 C16 @ 2813mm (steel kit, cut) (no.)	Steel timber kit	2	2	SB4 head binder 38x140 C16 (a) on SB4; SB4 head binder 38x140 C16 (b) on SB4	P4-ST-SCH
TOTAL 38x140 C16 @ 2813mm (steel kit, cut)			**2**		
38x140 C16 @ 4.8m (lengths)	GF sole plates	13	14	23 pcs / 61.4m -> 13 x 4.8m cut-optimised (3mm kerf) +5%	P4-SP-01
38x140 C16 @ 4.8m (lengths)	GF head binder	13	14	25 pcs / 61.3m -> 13 x 4.8m cut-optimised (3mm kerf) +5%	P4-GA-01
38x140 C16 @ 4.8m (lengths)	FF head binder	9	10	12 pcs / 36.8m -> 9 x 4.8m cut-optimised (3mm kerf) +5%	P4-GA-02
38x140 C16 @ 4.8m (lengths)	GF panels	153	161	439 pcs / 716.9m -> 153 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture GF
38x140 C16 @ 4.8m (lengths)	FF panels	98	103	274 pcs / 451.0m -> 98 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture FF
38x140 C16 @ 4.8m (lengths)	Gable panels	45	48	141 pcs / 211.0m -> 45 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture Gable
TOTAL 38x140 C16 @ 4.8m			**350**		
38x87 C16 @ 4.8m (lengths)	FF panels	1	2	1 pcs / 2.3m -> 1 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture FF
TOTAL 38x87 C16 @ 4.8m			**2**		
38x89 C16 @ 2462mm (steel kit, cut) (no.)	Steel timber kit	2	2	SC2 jamb plate 38x89 C16 on SC2	P4-ST-SCH
TOTAL 38x89 C16 @ 2462mm (steel kit, cut)			**2**		
38x89 C16 @ 4.8m (lengths)	GF sole plates	6	7	8 pcs / 21.2m -> 6 x 4.8m cut-optimised (3mm kerf) +5%	P4-SP-01
38x89 C16 @ 4.8m (lengths)	GF head binder	3	4	3 pcs / 9.6m -> 3 x 4.8m cut-optimised (3mm kerf) +5%	P4-GA-01
38x89 C16 @ 4.8m (lengths)	GF temporary bracing	4	5	24 pcs / 14.4m -> 4 x 4.8m cut-optimised (3mm kerf) +5%; 600 bracing noggins	P4-GA-01
38x89 C16 @ 4.8m (lengths)	FF temporary bracing	2	3	14 pcs / 8.4m -> 2 x 4.8m cut-optimised (3mm kerf) +5%; 600 bracing noggins	P4-GA-02
38x89 C16 @ 4.8m (lengths)	Gable temporary bracing	2	3	9 pcs / 5.4m -> 2 x 4.8m cut-optimised (3mm kerf) +5%; 600 bracing noggins	P4-GA-03
38x89 C16 @ 4.8m (lengths)	GF window battens	8.5	9	51 battens / 72.5m of 38x43 -> 18 x 4.8m 38x43 (+5%), ripped 2 per 38x89	P4-GA-01

Purchase item	Section	Net	Order	Basis	Drawing
38x89 C16 @ 4.8m (lengths)	FF window battens	4	5	28 battens / 32.8m of 38x43 -> 9 x 4.8m 38x43 (+5%), ripped 2 per 38x89	P4-GA-02
38x89 C16 @ 4.8m (lengths)	GF panels	58	61	190 pcs / 268.3m -> 58 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture GF
38x89 C16 @ 4.8m (lengths)	FF panels	69	73	245 pcs / 321.5m -> 69 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture FF
TOTAL 38x89 C16 @ 4.8m			**170**		
45x145 C24 @ 4.8m (lengths)	GF panels	12	13	47 pcs / 50.2m -> 12 x 4.8m cut-optimised (3mm kerf) +5%; 7 ripped to 41x145	Manufacture GF
45x145 C24 @ 4.8m (lengths)	FF panels	9	10	35 pcs / 37.2m -> 9 x 4.8m cut-optimised (3mm kerf) +5%; 7 ripped to 41x145	Manufacture FF
TOTAL 45x145 C24 @ 4.8m			**23**		
45x195 C24 @ 4.8m (lengths)	First floor edgebinder	8	9	10 edgebinders / 32.3m cut-optimised +5%	P4-FL-01
45x195 C24 @ 4.8m (lengths)	First floor edgebinder rips	3	3	45x59 rips 9 x 4.8m (+5%), 3 per 45x195	P4-FL-01
TOTAL 45x195 C24 @ 4.8m			**12**		
45x220 C16 @ 4.8m (lengths)	GF panels	8	9	9 pcs / 23.0m -> 8 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture GF
TOTAL 45x220 C16 @ 4.8m			**9**		
45x254 C24 @ 2709mm (steel kit, cut) (no.)	Steel timber kit	1	1	SB2 binder 45x254 C24 on SB2	P4-ST-SCH
TOTAL 45x254 C24 @ 2709mm (steel kit, cut)			**1**		
50x145 C24 @ 2905mm (steel kit, cut) (no.)	Steel timber kit	1	1	SB2 top plate 50x145 C24 on SB2	P4-ST-SCH
TOTAL 50x145 C24 @ 2905mm (steel kit, cut)			**1**		
66x147 C24 @ 2866mm (steel kit, cut) (no.)	Steel timber kit	1	1	SB2 packer 66x147 C24 on SB2	P4-ST-SCH
TOTAL 66x147 C24 @ 2866mm (steel kit, cut)			**1**		
70x147 C24 @ 2559mm (steel kit, cut) (no.)	Steel timber kit	1	1	SB1 packer 70x147 C24 on SB1	P4-ST-SCH
TOTAL 70x147 C24 @ 2559mm (steel kit, cut)			**1**		
Glulam 100x240 GL24h @ 2008mm (no.)	First floor beams	1	1	GL1	P4-FL-01
TOTAL Glulam 100x240 GL24h @ 2008mm			**1**		
PC1 SHS120x120x10 S355J2H @ 2510mm, fabricated + BPPC1, KPPC1 (HDG) (no.)	GF steelwork	1	1	95.2 kg incl. welded plates; P-22 TLS supply	P4-ST-PC1
TOTAL PC1 SHS120x120x10 S355J2H @ 2510mm, fabricated + BPPC1, KPPC1 (HDG)			**1**		
PC2 SHS120x120x10 S355J2H @ 2510mm, fabricated + BPPC2, KPPC2 (HDG) (no.)	GF steelwork	1	1	95.2 kg incl. welded plates; P-22 TLS supply	P4-ST-PC2
TOTAL PC2 SHS120x120x10 S355J2H @ 2510mm, fabricated + BPPC2, KPPC2 (HDG)			**1**		
SB1 UB203x102x23 S355JR @ 2729mm, fabricated + FP3 (HDG) (no.)	GF steelwork	1	1	63.9 kg incl. welded plates; P-22 TLS supply	P4-ST-SB1
TOTAL SB1 UB203x102x23 S355JR @ 2729mm, fabricated + FP3 (HDG)			**1**		
SB2 UB203x133x25 S355JR @ 2955mm, fabricated (shop primer) (no.)	GF steelwork	1	1	74.2 kg incl. welded plates; P-22 TLS supply	P4-ST-SB2
TOTAL SB2 UB203x133x25 S355JR @ 2955mm, fabricated (shop primer)			**1**		
SB3 UB203x102x23 S355JR @ 2126.3mm, fabricated + FP4 (HDG) (no.)	GF steelwork	1	1	49.9 kg incl. welded plates; P-22 TLS supply	P4-ST-SB3
TOTAL SB3 UB203x102x23 S355JR @ 2126.3mm, fabricated + FP4 (HDG)			**1**		

Purchase item	Section	Net	Order	Basis	Drawing
SB4 RHS300x100x12.5 S355J2H @ 5300mm, fabricated + BT1 (HDG) (no.)	GF steelwork	1	1	505.4 kg incl. welded plates; P-22 TLS supply	P4-ST-SB4
TOTAL SB4 RHS300x100x12.5 S355J2H @ 5300mm, fabricated + BT1 (HDG)			**1**		
SC1 SHS100x100x6.3 S355J2H @ 2768.2mm, fabricated + BP1, CP1, FP2 (HDG) (no.)	GF steelwork	1	1	60.4 kg incl. welded plates; P-22 TLS supply	P4-ST-SC1
TOTAL SC1 SHS100x100x6.3 S355J2H @ 2768.2mm, fabricated + BP1, CP1, FP2 (HDG)			**1**		
SC2 SHS100x100x6.3 S355J2H @ 2768.2mm, fabricated + BP2, CP2, FP1 (HDG) (no.)	GF steelwork	1	1	59.3 kg incl. welded plates; P-22 TLS supply	P4-ST-SC2
TOTAL SC2 SHS100x100x6.3 S355J2H @ 2768.2mm, fabricated + BP2, CP2, FP1 (HDG)			**1**		
SC3 SHS100x100x6.3 S355J2H @ 2768.2mm, fabricated + BP3, CP3, FP5 (HDG) (no.)	GF steelwork	1	1	60.4 kg incl. welded plates; P-22 TLS supply	P4-ST-SC3
TOTAL SC3 SHS100x100x6.3 S355J2H @ 2768.2mm, fabricated + BP3, CP3, FP5 (HDG)			**1**		
DPC 150 wide on the SB1 / SB3 top flanges under the stone (2729 + 2126 + laps) (m)	Steelwork	6	6	DPC 150 - SB1, SB3	P4-ST-SCH
TOTAL DPC 150 wide on the SB1 / SB3 top flanges under the stone (2729 + 2126 + laps)			**6**		
HDG drive-in plugs / caps for Ø20 galvanising vents (no.)	Steelwork	20	20	Vent plugs Ø20 - posts + GP1 (TLS detail)	P4-ST-SCH
TOTAL HDG drive-in plugs / caps for Ø20 galvanising vents			**20**		
HDG drive-in plugs for Ø12 boot lap vents (no.)	Steelwork	11	11	Vent plugs Ø12 - BT1 (TLS detail)	P4-ST-SCH
TOTAL HDG drive-in plugs for Ø12 boot lap vents			**11**		
HDG steel shims 50x50: per post 4 stacks of 10+5+5+3+1+1 (= 25, 1 mm to adjust), one at each mid-side under the SHS wall (post sets)	Steelwork	5	5	Shim set 25mm - SC1-3, PC1-2 bases (mid-sides under the SHS walls)	P4-ST-SCH
TOTAL HDG steel shims 50x50: per post 4 stacks of 10+5+5+3+1+1 (= 25, 1 mm to adjust), one at each mid-side under the SHS wall			**5**		
M12 grade 8.8 threaded rod cut to 165, 2 nuts + 2 no. 40x40x4 timber washers, HDG (BS EN ISO 10684); both ends in Ø60 x 18 counterbores in the jamb plates (nuts below the plate faces); snug tight (sets)	Steelwork	3	3	M12 8.8 threaded rod 165 + 2 nuts (timber jamb) - SC1 (TLS detail)	P4-ST-SCH
TOTAL M12 grade 8.8 threaded rod cut to 165, 2 nuts + 2 no. 40x40x4 timber washers, HDG (BS EN ISO 10684); both ends in Ø60 x 18 counterbores in the jamb plates (nuts below the plate faces); snug tight			**3**		
M12 grade 8.8 threaded rod cut to 173, 2 nuts + 2 no. 40x40x4 timber washers, HDG (BS EN ISO 10684); both ends in Ø60 x 18 counterbores in the jamb plates (nuts below the plate faces); snug tight (sets)	Steelwork	6	6	M12 8.8 threaded rod 173 + 2 nuts (timber jamb) - SC2, SC3 (TLS detail)	P4-ST-SCH

Purchase item	Section	Net	Order	Basis	Drawing
TOTAL M12 grade 8.8 threaded rod cut to 173, 2 nuts + 2 no. 40x40x4 timber washers, HDG (BS EN ISO 10684); both ends in Ø60 x 18 counterbores in the jamb plates (nuts below the plate faces); snug tight			**6**		
M12x100 coach screw + 36 washer, zinc; pre-drill Ø12 shank / Ø8 thread (no.)	Steelwork	2	2	M12x100 coach screw + washer - SB2 (TLS detail)	P4-ST-SCH
TOTAL M12x100 coach screw + 36 washer, zinc; pre-drill Ø12 shank / Ø8 thread			**2**		
M12x130 grade 8.8 bolt + nut + 40x40x4 timber washer + steel washer, HDG (BS EN ISO 10684); head + washer counterbored Ø60 x 13 into the binder face (sets)	Steelwork	9	9	M12x130 8.8 bolt set (timber) - SB2 (TLS detail)	P4-ST-SCH
TOTAL M12x130 grade 8.8 bolt + nut + 40x40x4 timber washer + steel washer, HDG (BS EN ISO 10684); head + washer counterbored Ø60 x 13 into the binder face			**9**		
M12x160 grade 8.8 bolt + nut + 40x40x4 timber washer + steel washer, HDG (BS EN ISO 10684); nut in a Ø60 x 18 counterbore in the jamb plate; head on the door-side face (tell the door supplier); snug tight (sets)	Steelwork	6	6	M12x160 8.8 bolt set (timber) - PC1, PC2 (TLS detail)	P4-ST-SCH
TOTAL M12x160 grade 8.8 bolt + nut + 40x40x4 timber washer + steel washer, HDG (BS EN ISO 10684); nut in a Ø60 x 18 counterbore in the jamb plate; head on the door-side face (tell the door supplier); snug tight			**6**		
M12x50 coach screw + 36 washer, zinc; pre-drill Ø12 shank / Ø8 thread (no.)	Steelwork	10	10	M12x50 coach screw + washer - SB2 (TLS detail)	P4-ST-SCH
TOTAL M12x50 coach screw + 36 washer, zinc; pre-drill Ø12 shank / Ø8 thread			**10**		
M12x55 grade 4.8 drawn-arc stud (BS EN ISO 13918), welded to the RHS top before galvanising, threads chased; HDG nut (BS EN ISO 10684) + 40x40x4 timber washer in a Ø60 x 16 counterbore in the head binder (nut below the binder top; studs midway between the GT1 trusses) (no.)	Steelwork	9	9	M12x55 stud welded to RHS + nut + washer - SB4 (TLS detail)	P4-ST-SCH
TOTAL M12x55 grade 4.8 drawn-arc stud (BS EN ISO 13918), welded to the RHS top before galvanising, threads chased; HDG nut (BS EN ISO 10684) + 40x40x4 timber washer in a Ø60 x 16 counterbore in the head binder (nut below the binder top; studs midway between the GT1 trusses)			**9**		
M12x90 grade 8.8 bolt + nut + 40x40x4 timber washer + steel washer, HDG (BS EN ISO 10684); head + washer counterbored Ø60 x 13 into the packer face (sets)	Steelwork	8	8	M12x90 8.8 bolt set (timber) - SB1 (TLS detail)	P4-ST-SCH
TOTAL M12x90 grade 8.8 bolt + nut + 40x40x4 timber washer + steel washer, HDG (BS EN ISO 10684); head + washer counterbored Ø60 x 13 into the packer face			**8**		

Purchase item	Section	Net	Order	Basis	Drawing
M16x200 grade 8.8 threaded rod, HDG, + nut + washer, Rawlplug R-KEM II resin, Ø18 x 125 hole (sets)	Steelwork	20	20	M16x200 R-KEM II anchor set - PC1, PC2, SC1, SC2, SC3	P4-ST-SCH
TOTAL M16x200 grade 8.8 threaded rod, HDG, + nut + washer, Rawlplug R-KEM II resin, Ø18 x 125 hole			**20**		
M16x50 grade 8.8 bolt + nut + 2 washers, hot-dip galvanised (sets)	Steelwork	10	10	M16x50 8.8 bolt set - A, B, C	P4-ST-SCH
TOTAL M16x50 grade 8.8 bolt + nut + 2 washers, hot-dip galvanised			**10**		
Non-shrink cementitious grout 25 kg (5 bases x 25 gap ~ 12 L) (bags)	Steelwork	2	2	Grout 25kg - post bases	P4-ST-SCH
TOTAL Non-shrink cementitious grout 25 kg (5 bases x 25 gap ~ 12 L)			**2**		
Rawlplug R-KEM II 300ml cartridge + mixer nozzles (20 holes Ø18x125 ~ 0.17 L + nozzle waste per base) (no.)	Steelwork	2	2	R-KEM II 300ml - post bases	P4-ST-SCH
TOTAL Rawlplug R-KEM II 300ml cartridge + mixer nozzles (20 holes Ø18x125 ~ 0.17 L + nozzle waste per base)			**2**		
Egger P5 22mm flooring 600x2400 (sheets)	First floor deck	51.1	55	73.6 m2 laid, +7.5%	P4-FL-01
TOTAL Egger P5 22mm flooring 600x2400			**55**		
Marine ply 14mm 1220x2440 (sheets)	First floor beams	0.64	1	6 packers / 15.0m of 100 strip on top of 240 GL = 254 (D-25); 11 strips per sheet, +7.5%	P4-FL-01
TOTAL Marine ply 14mm 1220x2440			**1**		
OSB/3 9mm 1197x2397 (sheets)	First floor waist band	3.5	4	14 x 290 strips, 4 per sheet, +7.5%	P4-FL-01
OSB/3 9mm 1197x2397 (sheets)	GF panels	50	50	105 pieces / 133.2 m2 nested on 50 sheets (P4-CP-OSB, 2mm kerf); exact waste 10.2 m2 incl. 4 reusable offcuts; no % allowance (D-28)	Manufacture GF / P4-CP-OSB
OSB/3 9mm 1197x2397 (sheets)	GF loose internal sheathing	5.43	6	13 site-cut pieces / 15.6 m2 on 6 panels (L); full sheets, +7.5% (LS-01)	P4-GA-01
OSB/3 9mm 1197x2397 (sheets)	FF panels	31	31	57 pieces / 76.8 m2 nested on 31 sheets (P4-CP-OSB, 2mm kerf); exact waste 12.1 m2 incl. 4 reusable offcuts; no % allowance (D-28)	Manufacture FF / P4-CP-OSB
OSB/3 9mm 1197x2397 (sheets)	Gable panels	21	21	51 pieces / 50.9 m2 nested on 21 sheets (P4-CP-OSB, 2mm kerf); exact waste 9.3 m2 incl. 7 reusable offcuts; no % allowance (D-28)	Manufacture Gable / P4-CP-OSB
TOTAL OSB/3 9mm 1197x2397			**112**		
Plywood 9mm 1220x2440 (panel end caps) (sheets)	GF panels	1.05	2	9 end cap strips / 3.1 m2, +7.5%	Manufacture GF
Plywood 9mm 1220x2440 (panel end caps) (sheets)	FF panels	0.69	1	6 end cap strips / 2.0 m2, +7.5%	Manufacture FF
TOTAL Plywood 9mm 1220x2440 (panel end caps)			**3**		
PIR 120mm 1200x2400 (boards)	GF panels	33	33	221 pieces / 87.0 m2 nested on 33 boards (P4-CP-PIR, 2mm kerf); exact waste 8.0 m2; no % allowance (D-28); external walls only (P-11)	Manufacture GF / P4-CP-PIR
PIR 120mm 1200x2400 (boards)	FF panels	23	23	148 pieces / 59.3 m2 nested on 23 boards (P4-CP-PIR, 2mm kerf); exact waste 6.9 m2; no % allowance (D-28); external walls only (P-11)	Manufacture FF / P4-CP-PIR
PIR 120mm 1200x2400 (boards)	Gable panels	18	18	86 pieces / 43.1 m2 nested on 18 boards (P4-CP-PIR, 2mm kerf); exact waste 8.8 m2; no % allowance (D-28); external walls only (P-11)	Manufacture Gable / P4-CP-PIR
TOTAL PIR 120mm 1200x2400			**74**		
Breather membrane 100m x 2.7m roll (rolls)	GF panels	0.46	0.48	117.6 m2 external panel face, 150 laps, +5%	Manufacture GF
Breather membrane 100m x 2.7m roll (rolls)	FF panels	0.3	0.32	76.8 m2 external panel face, 150 laps, +5%	Manufacture FF

Purchase item	Section	Net	Order	Basis	Drawing
Breather membrane 100m x 2.7m roll (rolls)	Gable panels	0.25	0.26	63.4 m2 external panel face, 150 laps, +5%	Manufacture Gable
Breather membrane 100m x 2.7m roll (rolls)	First floor waist band	0.06	0.06	14 x 450 strips (222 per roll)	P4-FL-01
TOTAL Breather membrane 100m x 2.7m roll			**2**		
DPC 300mm x 30m roll (rolls)	GF sole plates	0.83	1	21.2m + 12 laps x 300 = 24.8m, +5%	P4-SP-01
TOTAL DPC 300mm x 30m roll			**1**		
DPC 600mm x 30m roll (rolls)	GF sole plates	2.39	3	61.5m + 17 laps x 600 = 71.7m, +5%	P4-SP-01
TOTAL DPC 600mm x 30m roll			**3**		
Simpson Strong-Tie ETFSS timber frame holding-down strap (no.)	GF holding-down	19	19	19 positions, engineer 26-431-S-0010 Detail 1	P4-GA-01
TOTAL Simpson Strong-Tie ETFSS timber frame holding-down strap			**19**		
3.1x50mm coil nails (box of 2,500) (boxes)	GF panels	3915	1.72	3915 OSB coil nails (@150 edges / 300 field) +10%	Manufacture GF
3.1x50mm coil nails (box of 2,500) (boxes)	GF loose internal sheathing	488	0.21	488 OSB coil nails @150 edges / 300 field +10% (P-11a)	P4-GA-01
3.1x50mm coil nails (box of 2,500) (boxes)	FF panels	2164	0.95	2164 OSB coil nails (@150 edges / 300 field) +10%	Manufacture FF
3.1x50mm coil nails (box of 2,500) (boxes)	Gable panels	1716	0.76	1716 OSB coil nails (@150 edges / 300 field) +10%	Manufacture Gable
TOTAL 3.1x50mm coil nails (box of 2,500)			**4**		
90mm ring-shank nails (box of 2,500) (boxes)	GF panels	4507	1.98	4507 nails (joints x3, multi-ply @150) +10%	Manufacture GF
90mm ring-shank nails (box of 2,500) (boxes)	FF panels	3551	1.56	3551 nails (joints x3, multi-ply @150) +10%	Manufacture FF
90mm ring-shank nails (box of 2,500) (boxes)	Gable panels	740	0.33	740 nails (joints x3, multi-ply @150) +10%	Manufacture Gable
TOTAL 90mm ring-shank nails (box of 2,500)			**4**		
Brick ties (box of 250) (boxes)	External walls GF + FF + gables	954	4.2	257.8 m2 net external wall x 3.7/m2 +10%	P-21
TOTAL Brick ties (box of 250)			**5**		
M7.5x100 concrete screw (box of 100) (boxes)	GF sole plates	155	1.71	155 screws +10%	P4-SP-01
M7.5x100 concrete screw (box of 100) (boxes)	GF temporary bracing	48	0.53	48 screws (2 per noggin) +10%	P4-GA-01
TOTAL M7.5x100 concrete screw (box of 100)			**3**		
D4 adhesive 1L (bottles)	First floor deck	8.46	8.46	1L per 6.5 sheets	P4-FL-01
TOTAL D4 adhesive 1L			**9**		
Silicone sealant 280ml (tubes)	GF sole plates	8.3	9.13	155 holes x 15ml = 2.33L +10%	P4-SP-01
TOTAL Silicone sealant 280ml			**10**		