Procurement schedule - MP Adams Plot 4, Eckington

Every scheduled drawing item, then all panel-manufacture materials. Each purchase line is split by the section it is assigned to; waste is applied per section and the purchase is the total. Joists, hangers, strongbacks, noggins and roof trusses are by Acorn Timber Engineering and are not included.

1. Purchase summary

Group	Purchase item	Unit	Order	Split by section
Timber	25x100 (4x1) green/brown treated rough-sawn @ 5.4m	lengths	**27**	GF temporary bracing: 13; FF temporary bracing: 8; Gable temporary bracing: 6
Timber	35x89 C16 @ 4.8m	lengths	**2**	GF panels: 2
Timber	36x89 C16 @ 4.8m	lengths	**2**	GF panels: 2
Timber	38x140 C16 @ 4.8m	lengths	**351**	GF sole plates: 15; GF head binder: 15; FF head binder: 10; GF panels: 164; FF panels: 99; Gable panels: 48
Timber	38x87 C16 @ 4.8m	lengths	**2**	FF panels: 2
Timber	38x89 C16 @ 4.8m	lengths	**168**	GF sole plates: 7; GF head binder: 4; GF temporary bracing: 5; FF temporary bracing: 3; Gable temporary bracing: 3; GF window battens: 9; FF window battens: 4; GF panels: 60; FF panels: 73
Timber	45x145 C24 @ 4.8m	lengths	**23**	GF panels: 13; FF panels: 10
Timber	45x195 C24 @ 4.8m	lengths	**12**	First floor edgebinder: 9; First floor edgebinder rips: 3
Timber	45x220 C16 @ 4.8m	lengths	**9**	GF panels: 9
Engineered beams	Glulam 100x240 GL24h @ 1878mm	no.	**1**	First floor beams: 1
Engineered beams	Glulam 100x240 GL24h @ 2076mm	no.	**1**	First floor beams: 1
Engineered beams	Glulam 100x240 GL24h @ 3414mm	no.	**1**	First floor beams: 1
Engineered beams	Glulam 100x240 GL24h @ 3482mm	no.	**1**	First floor beams: 1
Engineered beams	Glulam 100x240 GL24h @ 3576mm	no.	**1**	First floor beams: 1
Engineered beams	Glulam 100x240 GL24h @ 629mm	no.	**1**	First floor beams: 1
Sheet materials	Egger P5 22mm flooring 600x2400	sheets	**55**	First floor deck: 55
Sheet materials	Marine ply 14mm 1220x2440	sheets	**1**	First floor beams: 1
Sheet materials	OSB/3 9mm 1197x2397	sheets	**113**	First floor waist band: 5; GF panels: 50; GF loose internal sheathing: 6; FF panels: 31; Gable panels: 21
Sheet materials	Plywood 9mm 1220x2440 (panel end caps)	sheets	**3**	GF panels: 2; FF panels: 1
Insulation	PIR 120mm 1200x2400	boards	**74**	GF panels: 33; FF panels: 23; Gable panels: 18
Membranes	Breather membrane 100m x 2.7m roll	rolls	**2**	GF panels: 0.48; FF panels: 0.32; Gable panels: 0.26; First floor waist band: 0.07
Membranes	DPC 300mm x 30m roll	rolls	**1**	GF sole plates: 1
Membranes	DPC 600mm x 30m roll	rolls	**3**	GF sole plates: 3
Metalwork	Simpson Strong-Tie ETFSS timber frame holding-down strap	no.	**19**	GF holding-down: 19
Fixings	3.1x50mm coil nails (box of 2,500)	boxes	**4**	GF panels: 1.72; GF loose internal sheathing: 0.21; FF panels: 0.95; Gable panels: 0.76
Fixings	90mm ring-shank nails (box of 2,500)	boxes	**4**	GF panels: 2.02; FF panels: 1.46; Gable panels: 0.33
Fixings	Brick ties (box of 250)	boxes	**5**	External walls GF + FF + gables: 4.2
Fixings	M7.5x100 concrete screw (box of 100)	boxes	**3**	GF sole plates: 1.72; GF temporary bracing: 0.53
Sealants & adhesives	D4 adhesive 1L	bottles	**9**	First floor deck: 8.46
Sealants & adhesives	Silicone sealant 280ml	tubes	**10**	GF sole plates: 9.19

2. Purchase lines by section (basis of quantity)

Purchase item	Section	Net	Order	Basis	Drawing
25x100 (4x1) green/brown treated rough-sawn @ 5.4m (lengths)	GF temporary bracing	12	13	24 x 2.7m braces, 2 per 5.4m, +5%	P4-GA-01
25x100 (4x1) green/brown treated rough-sawn @ 5.4m (lengths)	FF temporary bracing	7	8	14 x 2.7m braces, 2 per 5.4m, +5%	P4-GA-02
25x100 (4x1) green/brown treated rough-sawn @ 5.4m (lengths)	Gable temporary bracing	5	6	9 x 2.7m braces, 2 per 5.4m, +5%	P4-GA-03
TOTAL 25x100 (4x1) green/brown treated rough-sawn @ 5.4m			**27**		
35x89 C16 @ 4.8m (lengths)	GF panels	1	2	1 pcs / 2.3m -> 1 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture GF
TOTAL 35x89 C16 @ 4.8m			**2**		
36x89 C16 @ 4.8m (lengths)	GF panels	1	2	1 pcs / 2.3m -> 1 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture GF
TOTAL 36x89 C16 @ 4.8m			**2**		
38x140 C16 @ 4.8m (lengths)	GF sole plates	14	15	23 pcs / 62.1m -> 14 x 4.8m cut-optimised (3mm kerf) +5%	P4-SP-01
38x140 C16 @ 4.8m (lengths)	GF head binder	14	15	22 pcs / 62.1m -> 14 x 4.8m cut-optimised (3mm kerf) +5%	P4-GA-01
38x140 C16 @ 4.8m (lengths)	FF head binder	9	10	12 pcs / 36.8m -> 9 x 4.8m cut-optimised (3mm kerf) +5%	P4-GA-02
38x140 C16 @ 4.8m (lengths)	GF panels	156	164	441 pcs / 729.6m -> 156 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture GF
38x140 C16 @ 4.8m (lengths)	FF panels	94	99	252 pcs / 430.5m -> 94 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture FF
38x140 C16 @ 4.8m (lengths)	Gable panels	45	48	141 pcs / 211.0m -> 45 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture Gable
TOTAL 38x140 C16 @ 4.8m			**351**		
38x87 C16 @ 4.8m (lengths)	FF panels	1	2	1 pcs / 2.3m -> 1 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture FF
TOTAL 38x87 C16 @ 4.8m			**2**		
38x89 C16 @ 4.8m (lengths)	GF sole plates	6	7	7 pcs / 21.3m -> 6 x 4.8m cut-optimised (3mm kerf) +5%	P4-SP-01
38x89 C16 @ 4.8m (lengths)	GF head binder	3	4	3 pcs / 9.6m -> 3 x 4.8m cut-optimised (3mm kerf) +5%	P4-GA-01
38x89 C16 @ 4.8m (lengths)	GF temporary bracing	4	5	24 pcs / 14.4m -> 4 x 4.8m cut-optimised (3mm kerf) +5%; 600 bracing noggins	P4-GA-01
38x89 C16 @ 4.8m (lengths)	FF temporary bracing	2	3	14 pcs / 8.4m -> 2 x 4.8m cut-optimised (3mm kerf) +5%; 600 bracing noggins	P4-GA-02
38x89 C16 @ 4.8m (lengths)	Gable temporary bracing	2	3	9 pcs / 5.4m -> 2 x 4.8m cut-optimised (3mm kerf) +5%; 600 bracing noggins	P4-GA-03
38x89 C16 @ 4.8m (lengths)	GF window battens	8.5	9	51 battens / 72.5m of 38x43 -> 18 x 4.8m 38x43 (+5%), ripped 2 per 38x89	P4-GA-01
38x89 C16 @ 4.8m (lengths)	FF window battens	3.5	4	28 battens / 32.1m of 38x43 -> 8 x 4.8m 38x43 (+5%), ripped 2 per 38x89	P4-GA-02
38x89 C16 @ 4.8m (lengths)	GF panels	57	60	185 pcs / 264.3m -> 57 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture GF
38x89 C16 @ 4.8m (lengths)	FF panels	69	73	245 pcs / 321.5m -> 69 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture FF
TOTAL 38x89 C16 @ 4.8m			**168**		
45x145 C24 @ 4.8m (lengths)	GF panels	12	13	47 pcs / 50.2m -> 12 x 4.8m cut-optimised (3mm kerf) +5%; 7 ripped to 41x145	Manufacture GF
45x145 C24 @ 4.8m (lengths)	FF panels	9	10	35 pcs / 37.2m -> 9 x 4.8m cut-optimised (3mm kerf) +5%; 7 ripped to 41x145	Manufacture FF
TOTAL 45x145 C24 @ 4.8m			**23**		
45x195 C24 @ 4.8m (lengths)	First floor edgebinder	8	9	11 edgebinders / 35.2m cut-optimised +5%	P4-FL-01
45x195 C24 @ 4.8m (lengths)	First floor edgebinder rips	3	3	45x59 rips 9 x 4.8m (+5%), 3 per 45x195	P4-FL-01
TOTAL 45x195 C24 @ 4.8m			**12**		
45x220 C16 @ 4.8m (lengths)	GF panels	8	9	9 pcs / 23.0m -> 8 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture GF
TOTAL 45x220 C16 @ 4.8m			**9**		
Glulam 100x240 GL24h @ 1878mm (no.)	First floor beams	1	1	GL6	P4-FL-01

Purchase item	Section	Net	Order	Basis	Drawing
TOTAL Glulam 100x240 GL24h @ 1878mm			**1**		
Glulam 100x240 GL24h @ 2076mm (no.)	First floor beams	1	1	GL1	P4-FL-01
TOTAL Glulam 100x240 GL24h @ 2076mm			**1**		
Glulam 100x240 GL24h @ 3414mm (no.)	First floor beams	1	1	GL5	P4-FL-01
TOTAL Glulam 100x240 GL24h @ 3414mm			**1**		
Glulam 100x240 GL24h @ 3482mm (no.)	First floor beams	1	1	GL4	P4-FL-01
TOTAL Glulam 100x240 GL24h @ 3482mm			**1**		
Glulam 100x240 GL24h @ 3576mm (no.)	First floor beams	1	1	GL2	P4-FL-01
TOTAL Glulam 100x240 GL24h @ 3576mm			**1**		
Glulam 100x240 GL24h @ 629mm (no.)	First floor beams	1	1	GL3	P4-FL-01
TOTAL Glulam 100x240 GL24h @ 629mm			**1**		
Egger P5 22mm flooring 600x2400 (sheets)	First floor deck	51.1	55	73.6 m2 laid, +7.5%	P4-FL-01
TOTAL Egger P5 22mm flooring 600x2400			**55**		
Marine ply 14mm 1220x2440 (sheets)	First floor beams	0.64	1	6 packers / 15.1m of 100 strip on top of 240 GL = 254 (D-25); 11 strips per sheet, +7.5%	P4-FL-01
TOTAL Marine ply 14mm 1220x2440			**1**		
OSB/3 9mm 1197x2397 (sheets)	First floor waist band	3.75	5	15 x 290 strips, 4 per sheet, +7.5%	P4-FL-01
OSB/3 9mm 1197x2397 (sheets)	GF panels	50	50	105 pieces / 133.2 m2 nested on 50 sheets (P4-CP-OSB, 2mm kerf); exact waste 10.2 m2 incl. 4 reusable offcuts; no % allowance (D-28)	Manufacture GF / P4-CP-OSB
OSB/3 9mm 1197x2397 (sheets)	GF loose internal sheathing	5.43	6	13 site-cut pieces / 15.6 m2 on 6 panels (L); full sheets, +7.5% (LS-01)	P4-GA-01
OSB/3 9mm 1197x2397 (sheets)	FF panels	31	31	57 pieces / 77.1 m2 nested on 31 sheets (P4-CP-OSB, 2mm kerf); exact waste 11.8 m2 incl. 5 reusable offcuts; no % allowance (D-28)	Manufacture FF / P4-CP-OSB
OSB/3 9mm 1197x2397 (sheets)	Gable panels	21	21	51 pieces / 50.9 m2 nested on 21 sheets (P4-CP-OSB, 2mm kerf); exact waste 9.3 m2 incl. 7 reusable offcuts; no % allowance (D-28)	Manufacture Gable / P4-CP-OSB
TOTAL OSB/3 9mm 1197x2397			**113**		
Plywood 9mm 1220x2440 (panel end caps) (sheets)	GF panels	1.05	2	9 end cap strips / 3.1 m2, +7.5%	Manufacture GF
Plywood 9mm 1220x2440 (panel end caps) (sheets)	FF panels	0.69	1	6 end cap strips / 2.0 m2, +7.5%	Manufacture FF
TOTAL Plywood 9mm 1220x2440 (panel end caps)			**3**		
PIR 120mm 1200x2400 (boards)	GF panels	33	33	224 pieces / 88.2 m2 nested on 33 boards (P4-CP-PIR, 2mm kerf); exact waste 6.8 m2; no % allowance (D-28); external walls only (P-11)	Manufacture GF / P4-CP-PIR
PIR 120mm 1200x2400 (boards)	FF panels	23	23	133 pieces / 59.5 m2 nested on 23 boards (P4-CP-PIR, 2mm kerf); exact waste 6.7 m2; no % allowance (D-28); external walls only (P-11)	Manufacture FF / P4-CP-PIR
PIR 120mm 1200x2400 (boards)	Gable panels	18	18	86 pieces / 43.1 m2 nested on 18 boards (P4-CP-PIR, 2mm kerf); exact waste 8.8 m2; no % allowance (D-28); external walls only (P-11)	Manufacture Gable / P4-CP-PIR
TOTAL PIR 120mm 1200x2400			**74**		
Breather membrane 100m x 2.7m roll (rolls)	GF panels	0.46	0.48	117.6 m2 external panel face, 150 laps, +5%	Manufacture GF
Breather membrane 100m x 2.7m roll (rolls)	FF panels	0.3	0.32	77.1 m2 external panel face, 150 laps, +5%	Manufacture FF
Breather membrane 100m x 2.7m roll (rolls)	Gable panels	0.25	0.26	63.4 m2 external panel face, 150 laps, +5%	Manufacture Gable
Breather membrane 100m x 2.7m roll (rolls)	First floor waist band	0.06	0.07	15 x 450 strips (222 per roll)	P4-FL-01
TOTAL Breather membrane 100m x 2.7m roll			**2**		
DPC 300mm x 30m roll (rolls)	GF sole plates	0.83	1	21.3m + 12 laps x 300 = 24.9m, +5%	P4-SP-01

Purchase item	Section	Net	Order	Basis	Drawing
TOTAL DPC 300mm x 30m roll			**1**		
DPC 600mm x 30m roll (rolls)	GF sole plates	2.41	3	62.1m + 17 laps x 600 = 72.3m, +5%	P4-SP-01
TOTAL DPC 600mm x 30m roll			**3**		
Simpson Strong-Tie ETFSS timber frame holding-down strap (no.)	GF holding-down	19	19	19 positions, engineer 26-431-S-0010 Detail 1	P4-GA-01
TOTAL Simpson Strong-Tie ETFSS timber frame holding-down strap			**19**		
3.1x50mm coil nails (box of 2,500) (boxes)	GF panels	3915	1.72	3915 OSB coil nails (@150 edges / 300 field) +10%	Manufacture GF
3.1x50mm coil nails (box of 2,500) (boxes)	GF loose internal sheathing	488	0.21	488 OSB coil nails @150 edges / 300 field +10% (P-11a)	P4-GA-01
3.1x50mm coil nails (box of 2,500) (boxes)	FF panels	2164	0.95	2164 OSB coil nails (@150 edges / 300 field) +10%	Manufacture FF
3.1x50mm coil nails (box of 2,500) (boxes)	Gable panels	1716	0.76	1716 OSB coil nails (@150 edges / 300 field) +10%	Manufacture Gable
TOTAL 3.1x50mm coil nails (box of 2,500)			**4**		
90mm ring-shank nails (box of 2,500) (boxes)	GF panels	4583	2.02	4583 nails (joints x3, multi-ply @150) +10%	Manufacture GF
90mm ring-shank nails (box of 2,500) (boxes)	FF panels	3316	1.46	3316 nails (joints x3, multi-ply @150) +10%	Manufacture FF
90mm ring-shank nails (box of 2,500) (boxes)	Gable panels	740	0.33	740 nails (joints x3, multi-ply @150) +10%	Manufacture Gable
TOTAL 90mm ring-shank nails (box of 2,500)			**4**		
Brick ties (box of 250) (boxes)	External walls GF + FF + gables	955	4.2	258.2 m2 net external wall x 3.7/m2 +10%	P-21
TOTAL Brick ties (box of 250)			**5**		
M7.5x100 concrete screw (box of 100) (boxes)	GF sole plates	156	1.72	156 screws +10%	P4-SP-01
M7.5x100 concrete screw (box of 100) (boxes)	GF temporary bracing	48	0.53	48 screws (2 per noggin) +10%	P4-GA-01
TOTAL M7.5x100 concrete screw (box of 100)			**3**		
D4 adhesive 1L (bottles)	First floor deck	8.46	8.46	1L per 6.5 sheets	P4-FL-01
TOTAL D4 adhesive 1L			**9**		
Silicone sealant 280ml (tubes)	GF sole plates	8.36	9.19	156 holes x 15ml = 2.34L +10%	P4-SP-01
TOTAL Silicone sealant 280ml			**10**		