STAGE 1

SOLE PLATES

Ground floor sole plates set out and fixed on the DPC (P4-SP-01).

https://thomassmith181291.github.io/tls-mpadams-plot4-3d/stage-1.html

STAGE 2

GROUND FLOOR PANELS + BEAMS OVER

GF panels, head binder, glulam beams and steel over (P4-GA-01).

https://thomassmith181291.github.io/tls-mpadams-plot4-3d/stage-2.html

STAGE 3

FIRST FLOOR STRUCTURE

Edgebinder, metal-web joists, strongbacks, hangers and 22mm deck (P4-FL-01).

https://thomassmith181291.github.io/tls-mpadams-plot4-3d/stage-3.html

STAGE 4

FIRST FLOOR PANELS

FF panels, head binder and steel over (P4-GA-02).

https://thomassmith181291.github.io/tls-mpadams-plot4-3d/stage-4.html

STAGE 5

GABLES + ROOF

Gable panels, attic trusses and cut roof (P4-GA-03, P4-RF-01..03).

https://thomassmith181291.github.io/tls-mpadams-plot4-3d/stage-5.html

STAGES

BUILD STAGES

No.	Stage
1	Sole plates
2	Ground floor panels + beams over
3	First floor structure
4	First floor panels
5	Gables + roof

Each stage GLB includes all previous stages.

NOTES

1. Scan a code to open that build stage in 3D on a phone or tablet; each stage adds to the one before.
2. Stages follow the erection sequence: sole plates, GF panels and beams over, first floor structure, FF panels, gables and roof.
3. QR targets are LIVE.

REVISIONS

REV	DATE	DESCRIPTION
C01	14.09.26	Construction issue
C02	14.09.26	Roof trusses revised; SP diagonals added

TLS TIMBER FRAME DESIGN SUITE

TLS TIMBER FRAME

Design & Manufacture

Scan: 3D model + drawings

CLIENT	PROJECT
MP Adams	MP Adams Plot 4, Eckington

DRAWING TITLE

BUILD SEQUENCE - 3D QR CODES

Cumulative 3D stages of the timber frame

SCALE	SIZE	DATE	DRAWN
NTS	A3	14.09.26	TS

STATUS	DRAWING No.	REV
CONSTRUCTION	P4-QR-01	C02

Do not scale. All dimensions in mm. Check all dimensions on site.